



Safety Work Instruction Template

Confined space work associated with plumbing of sewerage / E-123 / RA1246 / John Marco / 07 Sep 2020

Complete

Score	0%	Failed items	0	Actions	0
Title / Description of Activity				Confined space work associated with plumbing of sewerage	
Created by				John Marco	
Document No.				E-123	
Risk Assessment No.				RA1246	
Initial Issue Date				7th Sep, 2020	
Current Version				Version 1	
Next Review Date				4th Jan, 2021	

Instruction

Safe Work Instruction

Scope

Confined space work associated with the plumbing of sewerage

Authorizations

Environmental and natural resources policies

Prestart Requirements

- Ensure permits are posted
- Wear appropriate Personal Protective Equipment (PPE)
- Ensure that the guardrails are properly installed
- Maintain a 3-point grip when using the scaffold
- Conduct an atmosphere tests

Hazards

- Suffocation
- Hazardous or decaying substance that may produce a hazardous atmosphere

Safety Controls

- Install barricade/s at the entrance
- Install a proper ventilation system
- Delegate a walkaround watch who can call rescue for emergencies

Instructions

* Disclaimer: This is an example of how you can use iAuditor to include work instructions

1. Use the drone to check/inspect the sewer to point out the clog
2. Install barricade and put signage at the entrance
3. Wear appropriate PPE
4. Ensure that the guardrails are installed properly
5. Use equipment for clog removal

Closing Procedures

1. Seal off the sewage properly
2. Remove the barricade and signage

Emergency Procedures

- Delegate a walkaround watch who can call rescue for emergencies
- Call emergency rescue team
- Perform emergency rescue operation
- Bring the patient to nearest hospital if necessary

Completion

Created by (Name and Signature)



John Marco

7th Sep, 2020 5:12 PM +08